

RESOLUTION NO. 2023-195

A RESOLUTION AUTHORIZING THE ISSUANCE OF AN AMENDATORY SUPPLEMENTAL CHANGE ORDER NO. 1 TO CONTRACT NO. C22-0115, TO SOUTH STATE, INC, BRIDGETON, NJ.

WHEREAS, the City Council of the City of Vineland, on July 12, 2022, adopted Resolution No. 2022-283, entitled "A RESOLUTION AWARDED A CONTRACT TO SOUTH STATE INC., BRIDGETON, FOR THE RESURFACING OF LANDIS AVENUE PHASE SIX (RT 55 TO MILL ROAD) IN THE AMOUNT OF \$1,988,233.85; and

WHEREAS, N.J.A.C. 5:30-11.1, et seq., sets forth the requirements for the processing of change orders; and

WHEREAS, the management personnel of Engineering has requested that an amendment be made to contract awarded to South State Inc., Bridgeton, NJ, for the Resurfacing of Landis Avenue Phase Six (Rt 55 to Mill Road), as authorized by Resolution No. 2022-283, said amendment is made necessary to provide for an extension of the contract completion time through June 30, 2023, due to inclement weather conditions and additional construction time; and

WHEREAS, the City of Vineland desires to comply with said requirements of N.J.A.C. 5:30-11.9, and to that end herewith files with the governing body a report stating the facts involved and indicating that said change order may be allowed under these regulations; now, therefore,

BE IT RESOLVED by the Council of the City of Vineland that said amendatory supplemental change order #1 to Contract No. C22-0115, awarded to South State Inc., to extend the contract completion time to June 30, 2023, be and the same is hereby ratified and approved.

Adopted:

President of Council

ATTEST:

City Clerk



May 2, 2023

TO THE MAYOR AND COUNCIL
OF THE CITY OF VINELAND

Amendatory Supplemental Change Order No. 1
Contract No. C22-0115
Resurfacing of Landis Avenue Phase 6 (Rt 55 to Mill Road)
South State Inc., Bridgeton, NJ

We are requesting an amendatory supplemental change order to Contract No. C22-0115, awarded to South State Inc. for the Resurfacing of Landis Avenue Phase 6 (Rt 55 to Mill Road).

The change order requested provides for an extension of the contract completion time through June 30, 2023. The extension is due to inclement weather conditions and additional construction time.

The amendatory supplemental change order for which authorization is herein requested may be authorized in accordance with N.J.A.C. 5:30-11.1 et seq.

Respectfully submitted,

A handwritten signature in blue ink, appearing to read "Robert Dickenson", is written over the typed name and title.

Robert Dickenson
Business Administrator

RD/rl
Encl.



REQUEST FOR CHANGE ORDER



FOR:

LANDIS AVENUE PHASE 6

PROJECT NAME

TO: BUSINESS ADMINISTRATION

DEPARTMENT: ADMIN / ENGINEERING

FROM: RICKIE CAUDILL

This is a request for change order # 1 to Contract # PO 22-05432 #22-20 for:

Project Name LANDIS AVENUE PHASE 6

Name/Address of Contractor: SOUTH STATE INC.

The change order is necessary because: (use additional pages if necessary to explain your reason and you must attach *documentation to support the necessity of this change order. *(Documentation from contractor, engineer, etc.)

TIME CHANGE ORDER FOR INCLEMENT WEATHER AND ADDITIONAL CONSTRUCTION TIME

SEE ATTACHED "CHANGE ORDER 1 JUSTIFICATION"

Original Contract Amount:	\$ <u>1,988,233.85</u>
Amount of this change order:	\$ <u>-----</u>
Previous Change Orders:	\$ <u>-----</u>
Total Revised Amount:	\$ <u>1,988,233.85</u>

APPROVED BY: David J. Maillet, PE
Print/type


Signature

NOTE:
CHANGE ORDERS CANNOT EXCEED 20% OF THE ORIGINAL CONTRACT AMOUNT

Please provide the account number that the change order will be charged to:

Account # TO BE PROVIDED BY CFO N/A

CC: Purchasing Division

NEW JERSEY DEPARTMENT OF TRANSPORTATION

TIME IMPACT EVALUATION (TIE)

PROJECT: Resurfacing of Landis Avenue, Phase 6

TIE # 1

PREPARED BY: Edward D'Armiento, CME Associates

DATE: 04/05/2023

DESCRIPTION:

The reason for the extension of time is due to inclement weather conditions. Consistent cold weather and rainy conditions have prevented the contractor from consistently and efficiently working.

ACTIVITIES AFFECTED:

Punchlist work

TYPE OF IMPACT:

Extension of contract time due to weather conditions.

INCREASED DURATION: 208 days

AMOUNT: N/A

DELAYED DATE/SUSPENSION OF WORK: N/A

FRAGNET:

The inclement weather conditions have prevented the contractor from consistently working. Since the start of January, the contractor has repeatedly had to shut down construction operations due to weather condition, inhibiting their ability to sufficiently perform the required work. An extension of 208 days is requested to account for these delays.

EVALUATION/RESPONSIBILITY:

The City of Vineland and the contractor agreed that no work would be performed during the inclement weather conditions.

**NEW JERSEY DEPARTMENT OF TRANSPORTATION
DIVISION OF LOCAL AID & ECONOMIC DEVELOPMENT
FEDERAL AID CHANGE ORDER**

Sheet 1 of 1
Order No. 2
Interim
Final
Date 4/14/2023

Project RESURFACING OF LANDIS AVENUE, PHASE 6
Federal Project No. STBGP-0056(307) CON Doc. No. _____ NJDOT Job No. 6014449
Contractor SOUTH STATE INC

You are hereby directed to implement the following changes in accordance with the provisions of the specifications for this contract.

Nature and reason of order:
CONTRACT TIME EXTENSION. INCLEMENT WEATHER AND ADDITIONAL TIME REQUIRED FOR UTILITY CONFLICTS AND ADDITIONAL WORK. SEE TIE #1.

Extension Reduction of time recommended this order **+208 CALENDAR DAYS**

CONTRACT AMOUNT	ROAD	BRIDGE	TOTAL
Amount of original contract	\$ 1,988,233.85	\$	\$
Adjusted amount based on order Nos. 1, _____, _____	\$ 1,988,233.85	\$	\$

ORDER NO. <u>1</u>	<input type="checkbox"/> Road	<input type="checkbox"/> Bridge	<input type="checkbox"/> Other
	Road	Bridge	Total
New Work	\$ N/A	\$	\$
Quantity Increases	\$ N/A	\$	\$
Quantity Decreases	\$ N/A	\$	\$
Total	\$ N/A	\$	\$

CONTRACT TIME	
Original Completion Date	December 2, 2022
Adjustment This Order (+ or -)	+208 days
Previous Adjustments (+ or -)	
Adjusted Completion Date	JUNE 30, 2023

Recommended:

County / Municipal / Sponsor's Engineer 4/18/23
Date

Name: David J. Miller, City Engineer
Title: _____

Approved: _____
Presiding Officer _____ Date _____
Name: _____ Title: _____

Approved: _____
Manager, District _____, Local Aid _____ Date _____
Name: _____

Accepted:
Contractor's Authorized Signature _____ Date _____
Name _____
Title _____

Unprotected
 Protested by letter dated _____ attached.

